



Town of Plymouth
Department of Public Works
80 Main Street Terryville, CT 06786

Plymouth Road Paving Update

The Town of Plymouth Department of Public Works would like to provide residents with an update on the remaining road paving work scheduled for this construction season.

DPW continues to coordinate closely with the Town's paving contractor. Fine grading and preparation work is continuing in the Farms area, and paving equipment has been staged in preparation for the remaining work. The contractor is completing previously scheduled work before returning to Plymouth.

The anticipated sequence of work is:

1. **The Farms** (Oakdale, Fountainhead, Tumblebrook) - Placement of binder pavement.
2. **North Street** - Placement of the final top course from Barry Road to North Harwinton Avenue.
3. **South Eagle Street** - Placement of the final top course from approximately 411 South Eagle Street to South Main Street.
4. **The Farms** (Oakdale, Fountainhead, Tumblebrook) - Placement of the final top course to complete paving operations.

The exact schedule remains subject to contractor availability, weather, and field conditions. DPW is continuing to work with the contractor to advance the schedule and will provide additional information as firm dates become available.

Following paving, the Plymouth Highway Department and Town subcontractors will continue restoration work along the completed roadways, including driveway aprons, road-edge and curb backfilling, and turf restoration.

We appreciate residents' patience while these improvements are completed and ask motorists to use caution around active construction areas.

Joe Sopczneski
Public Works Director
Town of Plymouth